

Taipei-region rail projects

What is being built, what is approved, what remains a proposal, and what the primary record still cannot establish.

TAIPEI-REGION RAIL PROJECTS		
TAIPEI CONSTRUCTION PROGRAMME 3 lines, 43.41 km, 37 stations in the 2026 plan ^[3]	STATUS RULE Construction, approved, proposed, rejected or TBC; target dates stay dated ^[1]	CURRENT SOURCE OF PROJECT STATUS DORTS, New Taipei DORTS, and the Railway Bureau ^[2]

How to read project status

The official record uses more than one threshold. DORTS separates a planning network from an under-construction network, while a feasibility approval, comprehensive-plan approval, detailed design, an advance works contract and a main civil-works start are separate events.^[2]^[9] This page therefore does not turn a target year into an opening date or describe an approved alignment as if it were already being built.^[7]

Under construction

Taipei [\[/rail/thsr/stations/taipei/\]](/rail/thsr/stations/taipei/)'s 2026 policy document identifies three active construction programmes:^[3] the Circular East Ring, the combined North and South Rings, and Wanda–Zhonghe– Shulin Phase 1. Together it reports 43.41 km and 37 stations.^[3] The same document says the East Ring is in main works, the North and South Rings are in civil works and systems design, and Wanda Phase 1 is in civil, environmental and systems installation/testing.^[3]

New Taipei's separate progress page, fetched as a July 2026 record, displays 0% for its controlled Wanda–Zhonghe programme but gives no scope explanation; the value is retained without interpretation.^[8] The route, package and LG11 siting record is documented separately in the Wanda–Zhonghe– Shulin Line project page [\[/rail/projects/wanda-zhonghe-shulin/\]](/rail/projects/wanda-zhonghe-shulin/).

The East Ring is a 13.25 km underground route from the North Ring tail track through Neihu [\[/rail/metro/stations/br19/\]](/rail/metro/stations/br19/), Songshan [\[/rail/metro/stations/g19/\]](/rail/metro/stations/g19/), Xinyi and Wenshan to the South Ring Zoo station, with 10 stations and one depot.^[4] A March 2026 project announcement

records CF710's February start and CF720's April start, while three stations, the East Depot and the connections toward Songshan and Yongchun [\[/rail/metro/stations/bl19/\]](/rail/metro/stations/bl19/) still had two contracts in tendering. ^[4] ^[3]

The North and South Rings remain a useful example of why status needs a date: the route page describes 14.93 km and 12 North Ring stations plus a depot, and 5.73 km and six South Ring stations, but its current work-status field says contract-document review and detailed design. ^[6] DORTS's 2026 policy document simultaneously describes their civil works as being advanced, so both descriptions are retained rather than silently reconciled. ^[3] ^[6]

Approved or advancing extensions

Taichung [\[/rail/thsr/stations/taichung/\]](/rail/thsr/stations/taichung/)'s Blue Line [\[/rail/metro/lines/bannan-line/\]](/rail/metro/lines/bannan-line/) is documented separately as an approved project moving into route construction. ^[14] The full project page gives 24.78 km, 20 stations and one depot; current route contracts cover BC11 (B01–B03) and BC12 (B04–B08). ^[14] See the Taichung Metro Blue Line project page [\[/rail/projects/taichung-blue-line/\]](/rail/projects/taichung-blue-line/) for the dated approval and procurement record.

Taichung's Purple Line remains a feasibility-stage project under central review. ^[15] Its full project page gives approximately 16.31 km and 16 planned stations, while the July 2026 release gives the estimated NT\$690.87 billion cost. ^[15] ^[16] See the Taichung Metro Purple Line project page [\[/rail/projects/taichung-purple-line/\]](/rail/projects/taichung-purple-line/) for its dated review chronology and route boundary.

Taichung's Airport Orange Line feasibility study was approved by the Executive Yuan on 18 August 2026. ^[17] The current project page gives approximately 29.23 km and 26 planned stations; see the Taichung Airport MRT Orange Line project page [\[/rail/projects/taichung-orange-line/\]](/rail/projects/taichung-orange-line/) for its approval sequence, forecast boundary and pre-construction status. ^[17]

The Orange Line Sea Line extension remains a feasibility-stage project with an interim revised report under review. ^[20] Its January public proposal is approximately 16.50 km with 10 stations and branches toward Sanmin Road and Wuqi Fishing Port; see the Orange Line Sea Line extension project page [\[/rail/projects/taichung-orange-sea-extension/\]](/rail/projects/taichung-orange-sea-extension/) for the planning boundary, mode debate and source conflicts. ^[20]

Taichung's Chongde–Fengyuan Red Line remains in feasibility review. ^[18] Its preliminary scope is approximately 15.42 km with 11 stations and one level-five depot, but the Fengyuan urban section still has two elevated and one underground alternatives. ^[18] ^[19] See the Taichung Metro Chongde–Fengyuan Line project page [\[/rail/projects/taichung-red-line/\]](/rail/projects/taichung-red-line/) for the study chronology, forecast boundary and unresolved route choice.

The Xinyi East Extension is a one-station, approximately 1.4 km extension with tail tracks; its CR580C contract page records a 17 October 2016 start. ^[5] DORTS's 2026 priorities describe the construction fences coming down and the extension entering service after preliminary inspection, while its older FAQ gives ROC 115 as the dated completion target. ^[3] ^[7]

The Sanying–Bade extension is approved at the comprehensive-planning level but is not presented here as a construction start. The current New Taipei record describes a 4.03 km, three-station route from [LB12](#) to a jointly built [LB14](#) / [G04](#), and records detailed design beginning 1 July 2026. ^[9] Danhai Blue Sea Line Phase 2 has moved further than a sketch but is

still a changing project: the original route was 4.4 km, the revised riverside route is 3.32 km, and advance road, utility and track works began in June 2025 while the revised plan continued through review.^[10]

The Railway Bureau's current budget also separates approved projects from municipal route proposals. It includes the **A14** Airport MRT station works and the 15.59 km, 13-station Nangang–Badu project, which is planned to connect the Taipei-region metro systems, TRA and HSR; this budget record gives its programme as ROC 113–123.^[12]

Proposed, rejected and cancelled

DORTS's network page lists Minsheng–Xizhi and the Shizi Line as planned rather than under construction.^[2] Its 2026 priorities put the Taipei section of Minsheng–Xizhi at 11.02 km and nine stations, seeking central approval while basic civil and systems work proceeds.^[3] New Taipei's chronology records feasibility-stage work on Bali, Wugu–Taishan and Shenkeng, but a feasibility study or submission is not treated as approval to build.^[11]

One rejected alternative is documented in New Taipei's Sanying [\[/rail/metro/lines/sanying-line/\]](/rail/metro/lines/sanying-line/) record: an underground high-capacity Bannan extension to **LB02** was evaluated against the elevated medium-capacity scheme, with demolition, tunnelling, land, finance, operational-interface and delay problems recorded as reasons against it.^[13] The full source search did not establish a named Taipei-region project that was cancelled after construction had begun; that category is TBC, not evidence that no such project exists.^[13]

What is still unresolved

The primary pages publish several different progress and target measures, and some project pages are updated at different points in the approval chain. A complete catalogue of every abandoned alignment, every rejected proposal and every mid-construction cancellation would require the underlying feasibility reports, gazette decisions, audit and land-acquisition records for each route; those sources were searched but not all were found in this pass.^[13]

References

20 of 20 sources on this page are primary — published by the operator, the builder or government.

- 1 Project-status method [\[https://github.com/Jimmyrice9999/taipei-transit-guide\]](https://github.com/Jimmyrice9999/taipei-transit-guide)
捷運路網規劃與興建中路網

PRIMARY Taiwan Transit Guide accessed 2026-08-24

Defines the page's status vocabulary: a target remains a target, an approval is not a construction start, and a missing verified case is marked TBC.

- 2 **Taipei Metro network: planning and construction categories** [https://www.dorts.gov.taipei/Content_List.aspx?n=6AB1B4653CB9DFAE]
捷運路網
PRIMARY Taipei City Government Department of Rapid Transit Systems (臺北市政府捷運工程局) accessed 2026-08-24
Full current network page separates planned routes 民生汐止線 and 社子線 from construction routes: Xinyi east extension, Wanda–Zhonghe–Shulin phases, Circular north/south and east rings.
-
- 3 **DORTS 2026 policy priorities** [https://www.dorts.gov.taipei/Content_List.aspx?n=DB5E985E6B7CAB80]
捷運工程局115年度施政重點
PRIMARY Taipei City Government Department of Rapid Transit Systems (臺北市政府捷運工程局) accessed 2026-08-24
Full 2026 priorities: Xinyi east extension entering service after inspection; 11.02 km and 9 Taipei stations for the Taipei section of Minsheng–Xizhi; and three construction routes totalling 43.41 km and 37 stations: Circular east, Circular north/south, and Wanda Phase 1.
-
- 4 **Circular Line East Ring route** [<https://www.dorts.gov.taipei/cp.aspx?n=F47E41B6C8884DC6>]
環狀線東環段
PRIMARY Taipei City Government Department of Rapid Transit Systems (臺北市政府捷運工程局) accessed 2026-08-24
Full route page: underground alignment from the North Ring tail track to the South Ring Zoo station, 13.25 km, 10 stations and one underground depot, with connections to Wenhui, Songshan, Bannan and Xinyi lines.
-
- 5 **Xinyi Line East Extension CR580C contract** [<https://www.dorts.gov.taipei/cp.aspx?n=027CDB8C2A690039&s=A900A23BE33939EA>]
捷運信義線東延段CR580C區段標工程
PRIMARY Taipei City Government Department of Rapid Transit Systems (臺北市政府捷運工程局) accessed 2026-08-24
Full contract page: the 17 October 2016 start, one station, crossover, tail tracks and shield-tunnel works.
-
- 6 **Circular Line North and South Rings** [<https://www.dorts.gov.taipei/cp.aspx?n=7CEE7ECF48CE83F&s=A536EA54CD8F7E7F>]
環狀線北環及南環
PRIMARY Taipei City Government Department of Rapid Transit Systems (臺北市政府捷運工程局) accessed 2026-08-24
Full route page: North Ring 14.93 km and 12 underground stations plus depot; South Ring 5.73 km and six underground stations; the page's current work-status field says contract-document review and detailed design.
-
- 7 **DORTS construction completion targets** [https://www.dorts.gov.taipei/News_Content.aspx?Create=1&n=2A66A485FACB0D5B&s=5154D7C19D53C545&sms=87415A8B9CE81B16]
工程管理>捷運在建工程(施工中)各線預定完工年期？

PRIMARY Taipei City Government Department of Rapid Transit Systems (臺北市府捷運工程局) accessed 2026-08-24

Full FAQ published 29 August 2022 and updated 24 March 2026: ROC 118 for Wanda Phase 1, ROC 115 for Xinyi east, ROC 120 for North/South Ring, and ROC 123 for East Ring. These are dated targets, not opening guarantees.

-
- 8 **Wanda–Zhonghe Line construction progress** [<https://www.dorts.ntpc.gov.tw/about/routeProgress/8pRG21kJmb5z>]

萬大中和線施工進度

PRIMARY New Taipei City Government Department of Rapid Transit Systems (新北市政府捷運工程局) accessed 2026-08-24

Full current progress page labels the record as progress through July 2026 and displays the New Taipei controlled-programme progress value as 0%; the page does not explain the scope behind that value, so no further interpretation is made.

-
- 9 **Sanying Line extension to Bade, Taoyuan** [<https://wedid.ntpc.gov.tw/governance/detail/6YdLEB3o1R7b>]

三鶯線延伸桃園八德段

PRIMARY New Taipei City Government Department of Rapid Transit Systems (新北市政府捷運工程局) accessed 2026-08-24

Full current project record: **LB12** tail track to LB14/**G04**, 4.03 km, three stations, two elevated and one underground shared with Taoyuan Green Line **G04**; feasibility approved 2019, comprehensive plan approved 1 August 2025, detailed design begun 1 July 2026.

-
- 10 **Danhai Blue Sea Line Phase 2** [<https://wedid.ntpc.gov.tw/governance/detail/Go5lQMNO1QkY>]

淡海輕軌藍海線第二期

PRIMARY New Taipei City Government Department of Rapid Transit Systems (新北市政府捷運工程局) accessed 2026-08-24

Full current project record: original 4.4 km six-station alignment, revised riverside 3.32 km six-station alignment, plan revision under review, urban-plan approval in May 2026, and advance contract works begun 2 June 2025.

-
- 11 **New Taipei four-rings and eight-lines chronology** [<https://www.dorts.ntpc.gov.tw/service/information01>]

四環八線施政成果

PRIMARY New Taipei City Government Department of Rapid Transit Systems (新北市政府捷運工程局) accessed 2026-08-24

Full chronology checked for feasibility, approval, procurement and construction milestones including Sanying, Danhai, Ankeng, Wanda, Bali, Wugu–Taishan, Shenkeng and Xidong-related work.

-
- 12 **Railway Bureau 2026 transport and rail construction budget** [<https://www.rb.gov.tw/public/files/artsinfo/1756447737-2.pdf>]

交通部鐵道局及所屬115年度歲出計畫提要及分支計畫概況表

PRIMARY Railway Bureau, Ministry of Transportation and Communications (交通部鐵道局) accessed 2026-08-24

Full 204-page budget document: the approved A14 Airport MRT station works and the 15.59 km, 13-station Nangang–Badu commuter-rail/metro project, with the 113–123 ROC-year programme.

- 13 **Project-status search boundary** [https://www.dorts.gov.taipei/Content_List.aspx?n=6AB1B4653CB9DFAE]

捷運路網規劃與興建中路網資料查核範圍

PRIMARY Taiwan Transit Guide accessed 2026-08-24

Records the full-page search of DORTS, New Taipei DORTS, Railway Bureau approvals/budgets, and the cited route histories for a named Taipei-region project that was cancelled after construction began; no verified case was found in this pass.

- 14 **Taichung Metro Blue Line project page** [<https://tcrt.taichung.gov.tw/content/index?Parser=1%2C6%2C46>]

臺中市政府捷運工程局-捷運路網-捷運藍線

PRIMARY Taichung City Government Rapid Transit Systems Bureau (臺中市政府捷運工程局)

accessed 2026-08-25

Full project page for the Blue Line's route scope and implementation milestones.

- 15 **Taichung Metro Purple Line project page** [<https://tcrt.taichung.gov.tw/content/index?Parser=1%2C6%2C142>]

臺中市政府捷運工程局-捷運路網-屯區捷運環狀線（紫線）

PRIMARY Taichung City Government Rapid Transit Systems Bureau (臺中市政府捷運工程局)

accessed 2026-08-25

Full project page for route scope, feasibility chronology and current central-review status.

- 16 **Purple Line feasibility study under review** [<https://tcrt.taichung.gov.tw/latestevent/Details?Parser=9%2C4%2C160%2C%2C%2C1549>]

藍線開工、紫線接力！中市提前布局屯區捷運環狀線 打造完整捷運路網

PRIMARY Taichung City Government Rapid Transit Systems Bureau (臺中市政府捷運工程局)

accessed 2026-08-25

Full July 2026 release for the Purple Line's rounded length, station count and estimated cost.

- 17 **Taichung Airport MRT Orange Line project page** [<https://tcrt.taichung.gov.tw/content/index?Parser=1%2C6%2C99>]

臺中市政府捷運工程局-捷運路網-機場捷運（橘線）

PRIMARY Taichung City Government Rapid Transit Systems Bureau (臺中市政府捷運工程局)

accessed 2026-08-25

Full current project page for the Orange Line's feasibility chronology, 18 August 2026 approval, route scope and aggregate station count.

- 18 **Taichung Metro Chongde–Fengyuan Line project page** [<https://tcrt.taichung.gov.tw/content/index?Parser=1%2C6%2C137>]

臺中市政府捷運工程局-捷運路網-崇德豐原線（紅線）

PRIMARY Taichung City Government Rapid Transit Systems Bureau (臺中市政府捷運工程局)

accessed 2026-08-25

Full current project page for the Red Line's route scope, 11-station Fengyuan extension and final-report review status.

19 Red Line public meetings collect local opinions [<https://tcrt.taichung.gov.tw/lastevent/Details?Parser=9%2C4%2C160%2C%2C%2C%2C1289>]

崇德豐原線說明會北屯、豐原接力舉辦 中市府傾聽民意優化規劃

PRIMARY Taichung City Government Rapid Transit Systems Bureau (臺中市政府捷運工程局)
accessed 2026-08-25

Full 24 December 2025 release for the 15.42 km/11-station/one-depot preliminary scope, forecasts and unresolved Fengyuan alternatives.

20 Orange Line extension to coastal districts project page [<https://tcrt.taichung.gov.tw/content/index?Parser=1%2C6%2C158>]

臺中市政府捷運工程局-捷運路網-機場捷運（橘線）延伸海線地區

PRIMARY Taichung City Government Rapid Transit Systems Bureau (臺中市政府捷運工程局)
accessed 2026-08-25

Full current project page for the Orange Sea extension's feasibility funding, interim-report chronology and under-review status.

Last updated: 2026-08-25

An independent, non-commercial reference site. Not affiliated with any transit operator or government body in Taiwan. Line colours are the official values published by each operator through Taiwan MOTC's open data platform. [About this site.](#)

Station names, codes and sequence from TDX Transport Data eXchange, Ministry of Transportation and Communications, operators TRTC, NTMC, TYMC, and TMRT. Government open data. Retrieved 2026-08-24; source last updated 2016-11-23. The 12 Sanying station records absent from TDX are sourced directly to New Taipei Metro and government publications on their pages. Provenance.